

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements & Re-Asphalting road from NH-4 to Kalasti Nagara, Nrupatunga road & Sujata Tent back side in Dasarahalli Ward No 15
2	Amount of Work Portion	_____
3	Estimated cost	30.00 Lakhs
4	Name of contractor	K T Ramesh
5	Agreement No	EE/DD/AGR/224/2017 (S.R/12-02)-2018
6	NO and Date under which work order issued	EE/DD/WO/ 226 /17-18, Dt.12.02.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	_____
9	Date of receipt of application in the sub division office	27.02.2018
10	Extension granted if any	ಇದೇಗಾಗಿ ಸರ್ಕಾರದಿಂದ 90 ದಿನಗಳ ಮಾತ್ರ ವಿಸ್ತರಣೆ ನೀಡಲಾಗಿದೆ.
i)		
ii)		
11	Work Carried out by the contractor during the original period stipulated in the contract	ಕೆಲಸ ಮಾಡಲಾಗಿದೆ.
12	work Carried out during 1st extension.	ಕೆಲಸ ಮಾಡಲಾಗಿದೆ.
13	work Carried out during 2nd extension.	219 days
14	Time now applied for	_____
15	Date of recommending time limit applied for	_____
16	whether the original application of the contractor is enclosed	_____
17	Balance of work remaining to be done	_____
18	Probable time required for completion of remaining work	_____
19	Cost of work charged establishment charged on the work after the expiry of original period	_____
20	Whether notice as per clause of contract has been issued	_____
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB Sanitary problem, is delayed that work without penalty proposed to pass the bill.
22	Remarks of the EE with the daily rate of penalty proposed	Recommended for EOT approval with penalty

[Signature]
ASSISTANT ENGINEER
Ward No 15

[Signature]
ASSISTANT EXECUTIVE ENGINEER
T.Dasarahalli SUB DIVISION

[Signature]
EXECUTIVE ENGINEER
Dasarahalli Division
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

[Signature]
Recommended for bill (net) in
approval
my